



Brought to you by



**TO:** Greg Stuart, Executive Director  
Broward Metropolitan Planning Organization

**FROM:** Adrian Share, Executive Vice President, Rail Infrastructure

**RE:** Quiet zone improvements

**DATE:** Monday, April 9, 2018

---

Greg, Brightline is delayed with the installation of the remaining supplemental safety measures in Palm Beach County. Therefore, we expect our work in Broward County to be delayed by a few weeks.

The subcontractor responsible for the signal work has limited staffing resources. Currently, all resources are allocated toward finishing the work required to extend Brightline to downtown Miami. Our team is engaged with the subcontractor every day in an attempt to identify additional resources, so the supplemental safety work in Palm Beach and Broward counties can be prioritized.

Our current schedule shows the completion of supplemental safety measures in Palm Beach County in mid-May. After the work is completed in Palm Beach, we will mobilize our efforts in Broward. We expect the work to take approximately six to eight weeks. Construction of the supplemental safety measures should be completed in late June to early July.

We will keep the MPO updated on our construction activities.