

## **Progress Meeting**

### **Cypress Creek Mobility Hub Master Plan**

*Broward County Metropolitan Planning Organization Board Room*

**Friday, March 13, 2015 @ 9:00 a.m.**

1. Introductions
2. Project Schedule Update – where are we?
  - a. Task 1 – Data Collection, Planning, and Budget Feasibility
    - i. Draft Tech Memo 1 (by end of March)
    - ii. Present due diligence information
  - b. Task 2 – Environmental (optional)
    - i. No activity
  - c. Task 3 – Survey
    - i. Underway and nearly complete
  - d. Task 4 – Market Study / Economic Analysis
    - i. Initial findings presented in February
    - ii. Present Draft Final information
  - e. Task 5 – Conceptual Site Plan
    - i. Begin Preliminary Planning Framework Discussion
  - f. Task 6 – RFP / RFQ Development
    - i. No activity
  - g. Task 7 – Streetscape Concept Plan
    - i. Preliminary Planning Framework
  - h. Task 8 – Categorical Exclusion (optional)
    - i. No activity
  - i. Task 9 – Project Management
    - i. Summary of stakeholder interviews
3. Presentation
  - a. Existing physical conditions
  - b. Existing policies and regulations
  - c. Stakeholder Interviews
  - d. Preliminary Planning Framework (based on due diligence information)
4. Next Steps / Schedule
5. Adjourn